

**Proposed Construction Schedule:
Village of Cass City
2020 Street Improvements**

Astec Asphalt, Inc.



Tasks	Start	Duration (Days)	End	7/5/20	7/12/20	7/19/20	7/26/20	8/2/20	8/9/20
				M	T	W	T	F	S
1 Mobilize on Site / Traffic Set-up / Soil Erosion	7/06/20	1	7/06/20	█					
Beechwood Drive - Hospital to Hemlock									
1.1 Sawcut concrete	7/07/20	1	7/07/20	█					
1.2 Cold Milling	7/08/20	1	7/08/20		█				
1.3 Dr Structures, sub grade undercutting	7/09/20	1	7/09/20			█			
1.4 Concrete C&G	7/10/20	4	7/13/20		█	█			
1.5 HMA Paving	7/14/20	3	7/16/20				█	█	
Pine Street - Leech to Seeger									
1.6 Sawcut concrete	7/07/20	1	7/07/20	█					
1.7 Cold Milling HMA Surface, C&G	7/13/20	2	7/14/20		█	█			
1.8 Dr Structures, subgrade undercutting	7/15/20	1	7/15/20				█		
1.9 HMA Paving	7/16/20	2	7/17/20					█	█
HMA Patches (3 locations)									
2.0 Removal	7/16/20	1	7/16/20					█	
2.1 HMA Approach	7/17/20	1	7/17/20						█
2.2 Project Clean-up, closeout	7/18/20	14	7/31/20						
Proposed Start Date: July 6, 2020									
Substantial Completion: July 31, 2020									
Contract Completion: August 14, 2020									